

**DELHI DEVELOPMENT AUTHORITY**  
**EM's SECRETARIAT**

No. EM 5(2)89/Vijender Gupta MLA/ 2455

Date: 24.10.16

**Minutes of the Meeting (9<sup>th</sup>)**

A review meeting (9<sup>TH</sup>) on the issues raised by Sh. Vijender Gupta, MLA on 19.08.2016 was held on 19.10.2016 at 05.30 PM, under the chairmanship of EM/DDA in his chamber. The meeting was attended by all concerned HODs/representatives. The following issues were reviewed and decisions were taken as under:-

**1. Development of Parks with Public conveniences in Sports field/large Parks of Rohini.**

**A) Providing lights in Parks of entire Rohini.**

- CE(Electrical) has informed vide his letter no. 4 (1Pt.)2016/CE(Elect.)/1499 & 1377 dated 23.09.2016 & 05.09.2016 respectively that the Hon'ble MLA requested for ensuring that all open gyms in his constituency should have adequate lighting and the EE(E) had confirmed in the meeting that out of 9 gyms, 8 gyms have been provided with adequate lighting. Remaining one park is to be handed over to MCD. The work is also progressing in the green belt in front of the District Court & is likely to be completed before the target date of 30.09.2016.
  - EM, DDA wants to know the latest Progress Status.

**{Action: SE (Elect. Cir.-II)}**

**B) Providing Toilets in parks:-**

- CE (RZ) informed that:-
  - Work awarded for toilets in Sector-08 A-3 green belt and B-10 Park and work shall be completed by 31/12/16.
  - CE(RZ) informed that L.O.I has been issued to agency. The verification of bank guarantee is in process. Work will be started by 28/10/16.

**{Action: CE (RZ)}**

**2. Allotment Land/ Construction of Community Centres in Sector 7,8,13, & 15.**

**A) Community Hall Sector- 13 & 8 Rohini :-**

**(i) (Community Hall Sector- 8, Rohini)**

No real progress was achieved.

{Action: Chief Arch., CE(RZ)}

**(ii) (Community Hall Sector-13 Rohini) →**

CE(RZ) informed that :-

- File for appointment of consultant for structural design is in the office of CE(RZ).
- CE(RZ) informed that fire approval is received in respect of community Hall Sector-13, Rohini on 18.10.2016.
- EM, DDA showed displeasure on the poor progress of the work.

{Action: Chief Arch., CE(RZ)}

• **Community Hall in CS/OCF-5, Sector-13, Rohini :-**

**3. Multipurpose Community Hall at LS/OCF plot in Pocket G-20 and G-21, sector-7, Rohini :-**

- EM, DDA directed to CE(RZ) that technical bid to be checked before next meeting that is on 27.10.2016.

{Action: CE(RZ) }

In view of above, the performance is very poor, the meeting was postponed to 27.10.2016 at 11.00 AM. All SEs were absent from meeting without any intimation but both CEs were present. EM, DDA directed that 6 month electronic attendance of all SE's should be checked by CE(RZ) & comprehensive report submitted.

Tender to be invited by

10/12/16

The meeting ended with the vote of thanks to the chair.

These issues with the approval of EM/DDA.

for *Ushay* 24.10.16  
(R.K. Bhanwaria)  
EO-III to EM

Copy to:-

1. PS to Hon'ble MLA, Sh. Vijender Gupta B-85, Vinobha Kunj Apartment, Sector-9, Rohini, Delhi-110085.
2. PS to VC/DDA
3. AD to EM/DDA
4. PS to Commissioner ( Planning)
5. PS to CE(HQ)
6. PS to CE (RZ),DDA
7. PS to CE (Elect.),DDA
8. PS to Chief Arch.,DDA
9. Director (Planning)-Rohini
10. Director (Land Scape)
11. Director (Hort.) NW
12. Director(Works)

for *Ushay* 24.10.16  
EO-III to EM