

DELHI DEVELOPMENT AUTHORITY
EM's SECRETARIAT

No. EM 5(2)89/Vijender Gupta MLA/ 1972

Date: 19.9.16

Minutes of the Meeting (8th)

A review meeting (8TH) on the issues raised by Sh. Vijender Gupta, MLA on 19.08.2016 was held on 15.09.2016 at 12.00 PM, under the chairmanship of EM/DDA in his chamber. The meeting was attended by all concerned HODs/representatives. The following issues were reviewed and decisions were taken as under:-

1. Development of Parks with Public conveniences in Sports field/large Parks of Rohini.

A) Providing lights in Parks of entire Rohini.

- SE (Electrical Circle-II) Sh. A.K. Singh informed that work of providing lights in Parks of entire Rohini will be completed by 30.09.2016.

➤ EM, DDA wants to know the latest Progress Status.

{Action: SE (Elect. Cir.-II)}

B) Providing Toilets in parks:-

- CE (RZ) informed that:-

➤ Work awarded for toilets in Sector-08 A-3 green belt and B-10 Park.

➤ CE(RZ) informed that new toilets at other 6 locations as mentioned below for which the tenders were invited in two groups of three toilets each and will be opened on 20.09.2016.

(i) Chitragupta Distt. Park, Sect.-14

(ii) Old Orchard (Bhagwan Sahai), Sect.-19

(iii) Old Orchard (Gopiwala), Sect.-19

(iv) Play Ground, Sec.-15

(v) Baba Wala Park, Sect.-19

(vi) Jeldar Park, Sec.-18.

{Action: CE (RZ)}

2. Allotment Land/ Construction of Community Centres in Sector 7,8,13, & 15.

A) Community Hall Sector- 13 & 8 Rohini :-

(i) (Community Hall Sector- 8, Rohini)

CE(RZ) informed that: -

- A set of drawing sector-8 Rohini, handed over to Sh. K.G Gupta, SE/CC-6. On brief discussion, EM, DDA instructed to Sr. Architect Sh. Mohan Chandra to examine vehicular movement on the curved portion of ramp. He should also examine that parking space is sufficient or not.
- For sector-8 approval from fire department has already been received.
- SE/CC-6 stated that structural drawing, detail estimate will be ready in all respect by 25.09.2016. Tender will be invited by 30.09.2016.

{Action: Chief Arch., CE(RZ)}

(ii) (Community Hall Sector-13 Rohini)

- Fire approval is still awaited.
- Parking is noted on stilt area
- EM, DDA instructed that car parking and movement of vehicles to be studied by Sh. Mohan Chandra personally as per requirement.
- Sh. Jagbir Singh EE/RPD-6 stated that structural drawing, detail estimate will be ready by 25.09.2016 and tender will be invited by 30.09.2016.

{Action: Chief Arch., CE(RZ)}

• Community Hall in CS/OCF-5, Sector-13, Rohini :-

3. Multipurpose Community Hall at LS/OCF plot in Pocket G-20 and G-21, sector-7, Rohini :-

- The file of, the estimate for obtaining financial concurrence shall be submitted by 19.09.16 by Sh. K.G Gupta SE/CC-6.

{Action: CE(RZ) }

The meeting ended with the vote of thanks to the chair.

These issues with the approval of EM/DDA.

MA
19/08/2016
o/c (R.K. Bhanwaria)
EO-III to EM

Copy to:-

1. PS to Hon'ble MLA, Sh. Vijender Gupta B-85, Vinobha Kunj Apartment, Sector-9, Rohini, Delhi-110085.
2. PS to VC/DDA
3. AD to EM/DDA
4. PS to Commissioner (Planning)
5. PS to CE(HQ)
6. PS to CE (RZ),DDA
7. PS to CE (Elect.),DDA
8. PS to Chief Arch.,DDA
9. Director (Planning)-Rohini
10. Director (Land Scape)
11. Director (Hort.) NW
12. Director(Works)

MA
19/08/2016
o/c EO-III to EM