

**OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH EASTERN DIVISION: 8, DDA  
POCKET A-14 KALKAJI EXTN  
NEW DELHI-110019  
Tel No.29986180**

No.F.8 (1)/SED: 8/A/DDA/2010-2011/1058-59

Dated: 10/5/2010

To

The Suptdg. Engineer  
CC-1, Munirka,  
New Delhi.

**Subject: Posting details of contracts concluded during  
the month of 04/2010 on DDA website.(SED:8)**

This has reference to letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 04/2010 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above

*guy goyal*  
715110

(Anil Goyal)

**EXECUTIVE ENGINEER**

**SED: 8/DDA**

Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above details.

*guy goyal*  
715110

*guy goyal*  
715110

**EXECUTIVE ENGINEER**

**SED: 8/DDA**

*guy goyal*  
715110

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (04/2010)**  
**(CONTRACT DECIDED)**

Tender No.	Item/ Nature of work	Mode of tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9/EE/ SED:8/ 2009-10	Civil work	Through NIT put on DDA website & various contractors Association.	N.A.	Single Bid system	17.2.10	4nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated (L-1)		M/O scheme under N/A-II(SEZ) SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal Park.	M/S Sumaiya Enterprises	128760.00	3.5.2011

E.E./SED: 8/DDA

Page 1

*Jaydeep*  
7/5/10  
*[Signature]*  
7/5/2010

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (04/2010)**  
**(WORK IN PROGRESS)**


Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	17.5.08	Single bid system	6.6.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2008-2009 Dated 22.9.08	Construction of Community hall near Tehkhand village.	Sh.J.P. Kapoor	6174680.00	28.2.09	30.9.08	work not yet started	Work hindered due to non availability of structural drawings	
7/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	20.7.08	Single bid system	26.8.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	10/EE/SED:8 2008-2009 Dated 25.10.08	Acquisition/ Protection of land(fencing of acquired land) SH:Providing & fixing RBT fencing withRCC post around South Asian university at Maidan Garhi.	M/S A.K. Builders	4408455.00	1.2.09	2.11.08	Work in progress	Progress hindered due to change of alignment by land Management.	

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (04/2010)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
20/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	29.4.09	Single bid system	27.5.09	6nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	2/EE/SED:8/ 2009-2010 Dated 27.7.2009	Construction of Community Hall cum reading room in pocket-9 in Lajpat Nagar-IV (MOR land)	M/S Gaur Construction	5581090.00	2.3.2010	3.8.09	Work in progress	Due non availability of structural drawing.	
10/EE/ SED:8/ 2009-2010	Civil work	Through NIT put on DDA website & various contractors Associations	N.A.	Single bid system	17.2.10	2nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2009-2010 dated 18.3.2010	M/O scheme under N/A-II (SEZ) SH:Providing Biological treatment of raw sewage for small tank of size 21mx7mx 1.5m in Shambhu Dayal park.	M/S JM Enviro Technologies Pvt.Ltd.	448950.00	21.3.11	22.3.10	Work in progress	N.A.	

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (04/2010)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
9/EE/ SED:8/ 2009-2010	Civil work	Through NIT put on DDA website & various contractors Associations	N.A.	Single bid system	17.2.10	4nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1		M/O scheme under N/A-II (SEZ) SH: Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park.	M/S Sumaiya Enterprises	128760.00	3.5.2011	4.5.2010	Work in progress	N.A.	

  
 E.E./SED:8  
 Page 3  
